GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department- Construction of National Highway crossing of 6 Lane Bridge and additional 2 Lane Service road bridges on either side @ Km.55.410 of Polavaram Irrigation Project Left Main Canal near Burugupudi (V) of Kirlampudi (M) in East Godavari District, Andhra Pradesh (NH – 16 at Km.867) with approach roads connecting to existing 4 Lane NH road, Canal Excavation and canal lining and Box culvert – Revised Administrative sanction -Orders-Issued.

Water Resources (Proj.I.A2) DEPARTMENT

G.O.MS.No. 90 **Dated: 09-08-2018**

Read:-

From the Engineer-in-Chief (IW), Vijayawada, Lr. No.ENC/IW/P&M/ EE.I/DEE.1/AEE/REs/18/Vol-2, RE-AP-36, Dt.02.04.2018.

ORDER:

In the reference read above, the Engineer-in-Chief, (Irrigation Wing) has submitted that the Government have accorded Revised Administrative Approval for the work "Conducting detailed Investigation, preparations of hydraulic particulars, designs and engineering preparation of estimates and excavation of main canal, formation of banks including canal lining and construction of CM&CD works of Polavaram Left main canal from Packages Nos. 1 to 8 Under EPC turnkey system for an amount of Rs.3645.15 Crores, vide G.O. Ms.No. 117, Water Resources (Proj.I A2) Dept., Dt. 06.12.2016 under which Rs.49.5146 Crores were allotted to Package No.3 covering NH crossing at Km 55.410 of PIPLMC, Burugupudi (V) in East Godavari District of A.P.

2. The estimate for the subject work was technically sanctioned by the Engineer-in-Chief, PIP for an amount of Rs.25,00,00,000/-, vide ENC/PIP/R.No.33/ 2016-2017, Dt. 25.2.2017 priced with SSR 2016-17. The work was entrusted to M/s BVSR Constructions Pvt. Ltd., Hyderabad vide SE's Agt.No.08/2017-18, dt. 27.5.2017 for Rs.17,69,58,562/- @ (+) 4.34% Excess over the ECV of Rs.16,95,98,008/- with a stipulated time to complete the work within 6 months. As the work was commenced and excavation was started, it was found that the existing road soil slopes were on the brink of failure due to adjacent excavation works for service bridges. The need for a separate diversion road duly taking all safety measures in coherence to the NHAI (MORTH) standards was emphasized. The same was discussed in the review meeting conducted by the Hon'ble Chief Minister of Andhra Pradesh on prioritized projects on Monday 3rd July 2017 at Secretariat, Velagapudi and the Hon'ble Chief Minister have directed that diversion roads have to be formed first before construction of NH Crossing bridges at Km 33.559, Km 41.560 & Km 55.410.

3. In view of the above circumstances and as per instructions of higher authorities, the estimate for the construction of diversion road was prepared and the work was entrusted to the same executing agency because of emergency for diverting the existing traffic. By incorporating all the deviations, the Engineer-in-Chief, Polavaram Irrigation Project, Dowlaiswaram has submitted the Revised Estimate proposal for placing the same in the Committee of Chief Engineers meeting. The Committee of Chief Engineers examined the deviations in the RE, vide minutes of the meeting dt.29.3.2018 as per the guidelines issued vide Govt. Memo No.13687/Genl.2/2003-1, dt.21.10.2003 and recommended for according approval to the Revised Estimate for an amount of Rs.31,20,65,234/-.

PTO

4. Government after careful examination, hereby accord revised administrative sanction for the work of "Construction of National Highway crossing of 6 Lane Bridge and additional 2 Lane Service road bridges on either side @ Km.55.410 of Polavaram Irrigation Project Left Main Canal near Burugupudi (V) of Kirlampudi (M) in East Godavari District, Andhra Pradesh (NH – 16 at Km.867) with approach roads connecting to existing 4 Lane NH road, Canal excavation and canal lining and Box culvert – East Godavari District" for an amount of Rs.31,20,65,234/- subject to ensuring the correctness of provisions, quantities, rates as the action of the Engineer-in-Chief flows out of the technical requirement prescribed by NHAI.

5. The expenditure shall be chargeable to the Head of Account "4700 Capital Outlay on Major and Medium Irrigation- 01- Major Irrigation- Commercial- MH (120) Polavaram Barrage (Polavaram Irrigation Project)- GH 12 Central Assistance to State Development- SH (27) Canal and Distributories- 530 Major works- 531 Other Expenditure.

6. The Engineer-in-Chief, (IW), shall take necessary action in the matter accordingly.

7. This order issues with the concurrence of Finance (FMU- WR III) Department vide their U.O.No.57024/35/FMU-WR III/2018, dated.07-08-2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, IW, PWD Grounds, Vijayawada
The Engineer-in-Chief, PIP, Dowlaiswaram
Copy To:
The Accountant General, A.P, Vijayawada
The Pay & Accounts Office, A.P, Ibrahimpatnam, Vijayawada
The Director of Works & Accounts, Vijayawada
Finance (FMU-WR III) Department
The P.S to Minister (WRD)
The P.S to Secretary (WRD)
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER